EXTENSION OF TIME PROPOSAL

1	Name of Work	Name of work: Improvements to Drains and Asphalting to Roads in Sriram pura,MCECHS Layout,Telicom Layout Sarrounding Area in Ward No. 05 Byatarayanapura Sub Division.
2	Amount of Work Portion	1912959.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	M/r Shree Charan Construction Prop Sri. T S Kothandaraju
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/40/2020-21 Date: 14.07.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	Nil
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	312 14.9.2020 to 20.7.2021
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	20.7.2021
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Corona. Work deleyed Due to Lockdown, Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer
ಬ.ಬೆ.ಮ.ಪಾ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Byatarayanapura Division, Bangalore-92.
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

Scanned by CamScanner